

<b>Time/Date Start</b>	<b>Time/Date End</b>	<b>Zone(s) (as marked on Appendix B)</b>	<b>HS2 related works</b>
<b>22:00 7 January 2017</b>	12:00 8 January 2017	A/B/E	Overhead line wire removal and sleeper installation.
<b>7:00 - 17:00 9 January 2017</b>	7:00 - 17:00 12 January 2017	A/B	Access ramp works
<b>23:30 - 05:30 9 January 2017</b>	23:30 - 05:30 12 January 2017	E	Minor track works and surveys
<b>22:00 14 January 2017</b>	12:00 15 January 2017	A/B/D/E	Rotating sleepers, vegetation removal, signalling disconnections, overhead line works and structure removal.
<b>22:00 15 January 2017</b>	06:00 16 January 2017	D/E	Signalling disconnections and structure removal.
<b>07:00 - 17:00 17 January 2017</b>	07:00 - 17:00 20 January 2017	A/B	Access ramp works
<b>22:00 21 January 2017</b>	12:00 22 January 2017	A/D/E	Track removal works, scrap clearance and overhead line structure removals.
<b>20:00 28 January 2017</b>	12:00 29 January 2017	A/B/E	Removal of redundant signal and overhead line structures and installation and construction of cable routes etc.
<b>22:00 4 February 2017</b>	04:00 6 February 2017	A/B/D/E	Removal of redundant signal and overhead line structures and installation and construction of cable routes etc.
<b>22:00 11 February 2017</b>	04:00 12 February 2017	A/B/D/E	Removal of redundant signal and overhead line structures and installation and construction of cable routes etc.
<b>22:00 18 February 2017</b>	12:00 19 February 2017	B/D/E	Redundant overhead line structure removals and contingency weekend for works to road rail access ramps
<b>20:00 25 February 2017</b>	12:00 26 February 2017	A/B/D/E	Overhead line structure removal and installation and construction of road rail access points
<b>20:00 04 March 2017</b>	12:00 05 March 2017	A/D/E	Overhead line structure removal and installation, de-vegetation works and installation of road rail access points
<b>20:00 18 March 2017</b>	12:00 19 March 2017	A/D/E	Overhead line structure removal, de-vegetation works, scrap clearance and Installation of road rail access points
<b>23:30 25 March 2017</b>	12:00 26 March 2017	A/B/C/D/E	Contingency weekend for works to access ramps and overhead line