

A&G Renovations

SCHEDULE OF WORKS



Project Name: 2nd Bathroom

Site address: 21 Benham House, Coleridge Gardens, Kings Chelsea, SW10 0RD

Start Date: 15th May 2023

End Date: 9nd June

Duration: 4 weeks

WEEK 1:

DAY 1: Remove all fixtures and fittings from the bathroom, including the toilet, basin, bath, bath screen, towel rail.

DAY 2: Demolition of old tiles.

DAY 3-5: Prepare new pipework for basin and tap, toilet, bath and taps, towel rail, shower valves.

WEEK 2:

DAY 6: Run new cables for lighting, shaver socket, mirror lights, additional lights.

DAY 7-8: Install new moisture boards and prepare walls for tiling.

DAY 9: Prepare floor by installing insulation boards and install underfloor heating matt.

DAY 10: Apply self-levelling compound.

WEEK 3:

DAY 11: Repair the ceiling.

DAY 12: Formulate a niche and boxing in. Install thermostat and spotlights.

DAY 13-15: Tile walls, floor and bath panel. Apply grout, grout protector.

WEEK 4:

DAY 16-18: Install new toilet, bath, bath screen, shower valves, vanity unit, basin, basin tap, mirror, accessories, towel rail/ radiator, skirting boards, door bar.

DAY 19: Paint walls and ceiling.

DAY 20: Apply silicone. Final inspection and clean up.