

**NOISE LEVEL CHART UPDATE FOR THE 20
BREDIN HOUSE PROJECT WORKS WEEK
COMMENCES WEDNESDAY 19TH JULY –
FRIDAY 21ST JULY 2023**

Reference	Works	Timeline	Status	Noise Level	
1	Refurbishment of 2 bathrooms (all like for like)	Ongoing; to be completed by early September	Walls removal completed; old units' removal ongoing; rubbish (removed material) to be collected on Friday, 21.	High	✓
				Medium	
				Low	
2	Refurbishment of the kitchen (all like for like)	Ongoing; to be completed by mid-August	Removal of old kitchen completed; rubbish (removed material) to be collected on Friday 21. A new kitchen will be delivered on 27 July and installed thereafter	High	
				Medium	✓
				Low	
3	Removal of carpet in the two bedrooms and installation of wooden floor	Not started yet; to be completed by early September	Not started yet	High	
				Medium	✓
				Low	
4	Redecoration (electrical works, installation of furniture, painting all walls)	Not started yet; to be completed by early September	Not started yet	High	
				Medium	
				Low	✓
5				High	
				Medium	
				Low	
6				High	
				Medium	
				Low	