

# NOISE LEVEL CHART UPDATE FOR THE 20 BREDIN HOUSE PROJECT WORKS WEEK COMMENCES MONDAY, 24<sup>TH</sup> JULY – FRIDAY, 28<sup>TH</sup> JULY 2023.

Reference	Works	Timeline	Status	Noise Level	
1	Refurbishment of 2 bathrooms (all like for like)	Ongoing; to be completed by early September	All removals are done; rubbish is removed and collected; refurbishment and installation of new units will be done throughout August.	High	✓
				Medium	
				Low	
2	Refurbishment of the kitchen (all like for like)	Ongoing; to be completed by mid-August	Removal of old kitchen completed; rubbish removed and collected; the new kitchen will be delivered on 27 July and installed thereafter.	High	
				Medium	✓
				Low	
3	Removal of carpet in the two bedrooms and installation of wooden floor	Not started yet; to be completed by early September	Not started yet	High	
				Medium	✓
				Low	
4	Redecoration (electrical works, installation of furniture, painting all walls)	Not started yet; to be completed by early September	Not started yet	High	
				Medium	
				Low	✓
5				High	
				Medium	
				Low	
6				High	
				Medium	
				Low	