

NOISE LEVEL CHART UPDATE FOR MANAGEMENT OFFICE AND SECURITY KIOSK BUILDING WORKS WEEK COMMENCES

TUESDAY 29th AUGUST – FRIDAY 1st SEPTEMBER 2023

Reference	Works	Timeline	Status	Noise Level	
1	Completion of 125 cavity walls to DPC level Internal blockwork above DPC to start, followed by external brick facework with brick ties. [Wed 30th]	Tuesday, 29 th August 2023 – Friday, 1 st September 2023	On-going	High	
				Medium	✓
				Low	
2	External surface water drainage to be completed by Friday, 1st September. Reinstate kerbstones. Introduce hard standing as a temporary road surface.	Tuesday, 29 th August 2023 – Friday, 1 st September 2023		High	
				Medium	✓
				Low	
3	WC 29th August: Plot 2. Break ground and excavate for raft footings. Install steel reinforcing mesh. Pour concrete. Bon groundwork for progressing Plot 2 to the DPC level	Tuesday, 29 th August 2023 – Friday, 1 st September 2023		High	
				Medium	✓
				Low	
4				High	
				Medium	
				Low	
5				High	
				Medium	

				Low	
				Medium	
				Low	