

# NOISE LEVEL CHART UPDATE FOR 13 CLARK HOUSE WORKS WEEK COMMENCES

## MONDAY 15<sup>th</sup> APRIL – 19<sup>th</sup> APRIL 2024

Reference	Works	Timeline	Status	Noise Level	
1 13 Clark House Week 4 Mon	Stripping of internal staircase ceiling		Ceilings throughout are 90% completed	High	/
				Medium	
				Low	
2 Tue	Stripping		Wooded, Tile & Marble floors 95% completed	High	/
				Medium	
				Low	
3 Wed	Stripping 0			High	/
				Medium	
				Low	
4 Thu	Stripping			High	/
				Medium	
				Low	
5 Fir	Stripping			High	/
				Medium	
				Low	
6	Notes week 4: 15 <sup>th</sup> -19 <sup>th</sup> /24 Noise level will be at a Medium			High	
				Medium	
				Low	