

ID	Task Mod	Task Name	Duration	Start	Finish	Jan 26, '20					Feb 2, '20					Feb 9, '20					Feb 16, '20					Feb 23, '20			
						S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
1		FROST TERRACE - WORKING PROGRESS SCHEDULE	280 days	Mon 11/4/19	Fri 11/27/20																								
2		SITE & FOUNDATIONS	67 days	Thu 12/26/19	Fri 3/27/20																								
3		Site (Genesis)	61 days	Fri 1/3/20	Fri 3/27/20																								
4		Bldg B - Prep Footings 7/A.4 & 7/B	1 day	Fri 1/3/20	Fri 1/3/20																								
5		Bldg B - Backfill and Prep Rest Footings	2 days	Thu 1/9/20	Fri 1/10/20																								
6		Bldg B - Interior Backfill and Leveling	5 days	Mon 1/13/20	Fri 1/17/20																								
7		Bldg A - Backfill and Prep Footings	2 days	Fri 1/17/20	Mon 1/20/20																								
8		Bldg B - Perimeter Drain & Backfill - Crane Pad	2 days	Tue 1/14/20	Wed 1/15/20																								
9		Bldg B - Perimeter Drain & Backfill - South	8 days	Wed 1/15/20	Fri 1/24/20																								
10		Bldg B - Perimeter Drain & Backfill - East	3 days	Fri 1/24/20	Tue 1/28/20																								
11		Bldg C - Perimeter Drain & Backfill	3 days	Mon 1/27/20	Wed 1/29/20																								
12		Bldg D - Perimeter Drain & Backfill	3 days	Wed 1/29/20	Fri 1/31/20																								
13		Bldg B - Filter Fabric	3 days	Mon 1/20/20	Wed 1/22/20																								
14		Bldg B - Underslab Crushed Stone	3 days	Wed 1/22/20	Fri 1/24/20																								
15		Prep Crane Pad	1 day	Fri 1/24/20	Fri 1/24/20																								
16		Bldg A - Interior Leveling	1 day	Thu 1/23/20	Thu 1/23/20																								
17		Bldg A - Filter Fabric	1 day	Mon 2/10/20	Mon 2/10/20																								
18		Bldg A - Crushed Stone Slab Prep	4 days	Tue 2/11/20	Fri 2/14/20																								
19		Bldg B - Foundation & Access Road Backfill	10 days	Mon 3/9/20	Fri 3/20/20																								
20		Bldg B - Perimeter Drain & Backfill - North	5 days	Mon 3/23/20	Fri 3/27/20																								
21		Bldg C & D - Drywells	5 days	Mon 3/23/20	Fri 3/27/20																								
22		Foundation (FormUp)	20 days	Thu 12/26/19	Wed 1/22/20																								
23		Prep 'RED' Items	8 days	Thu 12/26/19	Mon 1/6/20																								
24		Pour 'RED' Items	1 day	Tue 1/7/20	Tue 1/7/20																								
25		Strip Forms	1 day	Wed 1/8/20	Wed 1/8/20																								
26		Prep Remaining B Footings	1 day	Fri 1/10/20	Fri 1/10/20																								
27		Pour 'GREEN' Footings & Grade Beam	0 days	Fri 1/10/20	Fri 1/10/20																								
28		Grout Wall Plates	2 days	Fri 1/10/20	Mon 1/13/20																								
29		Strip Forms	1 day	Mon 1/13/20	Mon 1/13/20																								
30		Prep Bldg A Footings	1 day	Mon 1/20/20	Mon 1/20/20																								
31		Pour Bldg A Footings	1 day	Tue 1/21/20	Tue 1/21/20																								
32		Strip Bldg A Footings	1 day	Wed 1/22/20	Wed 1/22/20																								
33		Waterproofing (ACC)	3 days	Thu 1/9/20	Mon 1/13/20																								
34		Bldg B - Ext Spray Waterproofing	2 days	Thu 1/9/20	Fri 1/10/20																								
35		Bldg B - Drain Board	2 days	Fri 1/10/20	Mon 1/13/20																								
36		Crane Pad Shoring (Triple G)	3 days	Wed 1/22/20	Fri 1/24/20																								
37		Set Temp Shoring	3 days	Wed 1/22/20	Fri 1/24/20																								
38		Survey CL's (Hancock)	2 days	Thu 1/16/20	Fri 1/17/20																								
39		Survey Anchor Bolts for Accuracy	2 days	Thu 1/16/20	Fri 1/17/20																								
40		BLDG B - SCHEDULE	237 days	Thu 1/2/20	Fri 11/27/20																								
41		Exterior	170 days	Mon 1/27/20	Fri 9/18/20																								
42		Steel Erection (Ocean & Ajax)	20 days	Mon 1/27/20	Fri 2/21/20																								
43		Sequence 1 thru 6 - Frame	5 days	Mon 1/27/20	Fri 1/31/20																								
44		Sequence 1 thru 6 - Decking & Shear Studs	15 days	Mon 2/3/20	Fri 2/21/20																								
45		Slabs (FormUp)	23 days	Mon 2/24/20	Wed 3/25/20																								
46		Prep & Pour 'B' 1st Floor Deck	5 days	Mon 2/24/20	Fri 2/28/20																								
47		Prep & Pour 'B' 2nd Floor Deck	5 days	Mon 3/2/20	Fri 3/6/20																								
48		Prep & Pour 'B' Slab on Grade	8 days	Mon 3/16/20	Wed 3/25/20																								
49		Masonry Shafts	20 days	Mon 2/24/20	Fri 3/20/20																								
50		CMU Elevator Shaft	20 days	Mon 2/24/20	Fri 3/20/20																								
51		Plumbing	15 days	Mon 2/24/20	Fri 3/13/20																								
52		Bldg B Underground	15 days	Mon 2/24/20	Fri 3/13/20																								
53		Wood Framing 'B'	50 days	Mon 3/9/20	Fri 5/15/20																								
59		Windows	35 days	Mon 3/23/20	Fri 5/8/20																								
60		Bldg B Roof	20 days	Mon 5/18/20	Fri 6/12/20																								
61		AVB & Rigid Insulation	30 days	Mon 5/18/20	Fri 6/26/20																								
62		Masonry Veneer	45 days	Mon 6/29/20	Fri 8/28/20																								
63		Siding	60 days	Mon 6/29/20	Fri 9/18/20																								
64		Interior	237 days	Thu 1/2/20	Fri 11/27/20																								
72		BLDG A - SCHEDULE	190 days	Mon 12/16/19	Fri 9/4/20																								
73		Exterior	95 days	Mon 12/16/19	Fri 4/24/20																								
74		Wood Framing 'A'	45 days	Mon 12/16/19	Fri 2/14/20																								

Project: Frost Terrace_2020 Detai
Date: Mon 1/27/20

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	

