

Project: Angel – Side Exit M4 Male

Client: Gripple Ltd

Client's Order No: PO I.10607

Inspection Date: 20th March 2015

First: 20th March 2015

Certificate No: COV1513156

Office: Sheffield

Date: 26th March 2015

Order Status: Completed

Final: 20th March 2015

This certificate is issued to Gripple Ltd to certify that the undersigned surveyor did, at their request attend the premises at The Old West Gun Works, Sheffield on and between the above dates for the purpose of examining and witnessing tests on the items listed below. All tests produced satisfactory results.

TEST CONFIGURATION



M Cobb

Surveyor of Lloyd's Register

Gripple Model	Rope Construction	Gripple Rated Load	Gripple Load Limit 5:1	Results	Average
Angel Side Exit Male M4	7 x 7	15 kg 33 lbs	75 kg 165 lbs	128 kg 133 kg 137 kg	132.7 kg

Gripple Ltd The Old West Gun Works, Savile Street East, Sheffield S4 7UQ

Tel: +44(0) 114 275 2255 **Fax:** +44(0)114 275 1155

www.gripple.com **email:** info@gripple.com