Keith Construction

THREE WEEK LOOK AHEAD SCHEDULE

FROST TERRACE - CAMBRIDGE, MA

SCHEDULE 08-26-19 THRU 09-13-19

Project No: 1831

Line	Bldg #	Units	Item/Task	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun
			DATE ======>	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15
1																								
2			*1 & 2 Frost Terrace - Bldg D & C*																					
3			**Demolition**																					
4	1 & 2 Frost		Basement Demo & Excavation - COMPLETE																					
5																								
6			**Temp Shoring**																					
7	1 & 2 Frost		Remove Shoring																					
8																								
9			**Structural Framing**																					
10	1 Frost		Interior Structural Re-Framing																					
11	2 Frost		Interior Structural Re-Framing																					
12																								
13	1 & 2 Frost		Roof Stripping - COMPLETE																					
14																								
15	1 Frost		Rear Addition Framing																					
16	2 Frost		Rear Addition Framing																					
17																								
18			**Excavation**																					
19	1&2 Frost		Dig for Basements - COMPLETE																					
20	1&2 Frost		Rear Additions																					
21	1&2 Frost		Exterior for Underground																					
22																								
23			**Foundations**																					
24	1&2 Frost		Frost Terrace - Rear Additions																					
25	1&2 Frost		Frost Terrace - Basements																					
26	1&2 Frost		Frost Terrace - Gravel Backfill																					
27	1&2 Frost		Frost Terrace - Slabs - TARGET 9/16																					
28																								
29			**Roofing**																					
30	1 Frost		Shingle Install																					
31	2 Frost		Shingle Install																					
32																								
33			**Windows**																					

Line	Bldg #	Units	Item/Task	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun
			DATE ======>	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15
34	1 Frost		Replace/Install New Windows - TARGET 10/1																					
35	2 Frost		Replace/Install New Windows - TARGET 10/1																					
36																								
37			**Masonry**																					
38	1 Frost		Repoint & Waterproof Fdtn Interior																					
39	2 Frost		Repoint & Waterproof Fdtn Interior																					
40																								
41			**Underground Plumbing/ Sprinkler/ Water/ Perimeter Drain**																					
42	1 Frost		Start																					
43	2 Frost		Start																					
44																								
45																								
46																								
47			***1791 Mass Ave - Bldg A***																					
48																								
49																								
50			**Demolition**																					
51	1791		Exterior Addition - COMPLETE																					
52	1791		Interior Main building - COMPLETE																					
53																								
54			**Excavation**																					
55	1791		Excavate and Prep for Footings (1 week)																					
56																								
57			**Foundations**																					
58	1791		Footing & Foundations - TARGET 9/16																					
59																								
60			**1791 Relocation**																					
61	1791		Lift 1791 & Prep for Relocation																					
62	1791		Relocate House - TARGET 9/9																					
63	1791		Set House - TARGET 9/30																					
64																								
65																								
66																								
67			***1789 Mass Ave - Bldg B***																					
68																								
69			**Excavation**																					
70	1789		Excavate and Prep for Footings - TARGET 9/9																					
71																								
72			**Foundations**																					
73	1789		Footing & Foundations - TARGET 9/23																					
74																								
75			**Steel**																					
76	1789		TBD - TARGET 10/21																					
77																								
78																								
79			***Sitework***																					
80																								
81			**Silt Fence**																					

Line	Bldg #	Units	Item/Task	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun
			DATE ======>	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15
82			Rear Yard - COMPLETE																					
83																								
84			**Site Clearing**																					
85			Clear Asphalt & Install Silt Fence for Piles																					
86			Clear Remaining Asphalt - TARGET 8/19																					
87																								
88			**Temp Entrance**																					
89			Install new construction entrance - TARGET 8/26																					
90																								
91			**TES System**																					
92			Drive Piles for TES System - COMPLETE																					
93																								
94			**Tree Removal**																					
95			Added Tree(s) at 1 Frost - TBD																					
96																								
97			**Utilities**																					
98			101 Cut & Caps - TBD																					
99			102 Water Service																					
100			103 Sanitary																					
101			104 Drain																					
102			105 Gas																					
103			106 Electric																					
104		.	**Note: Schedule Subject to Change**																					
105																								
106																								
107																								
108																								