Keith Construction

THREE WEEK LOOK AHEAD SCHEDULE

FROST TERRACE - CAMBRIDGE, MA

SCHEDULE 08-12-19 THRU 08-30-19

Project No: 1831

Line	Bldg #	Units	Item/Task	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun
			DATE ======>	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1
1																								
2			*1 & 2 Frost Terrace - Bldg D & C*																					
3			**Demolition**																					
4	1 Frost		Basement Demo & Excavation																					
5	2 Frost		Basement Demo & Excavation																					
6																								
7			**Temp Shoring**																					
8	1 & 2 Frost		Remove Shoring																					
9																								
10			**Structural Framing**																					
11	1 Frost		Interior Structural Re-Framing																					
12	2 Frost		Interior Structural Re-Framing																					
13																								
14	1 Frost		Roof Stripping																					
15	2 Frost		Roof Stripping																					
16																								
17	1 Frost		Rear Addition Framing - TARGET 8/26																					
18	2 Frost		Rear Addition Framing - TARGET 8/26																					
19																								
20			**Excavation**																					
21	1&2 Frost		Dig for Basements																					
22	1&2 Frost		Rear Additions																					
	1&2 Frost		Exterior for Underground																					
23																								
24			**Foundations**																					
25	1&2 Frost		Frost Terrace - Rear Additions																					
26	1&2 Frost		Frost Terrace - Basements																					
27																								
28			**Roofing**																					
29	1 Frost		Shingle Install - TARGET 9/3																					
30	2 Frost		Shingle Install - TARGET 9/3																					
31																								

Line	Bldg #	Units	Item/Task	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun
			DATE ======>	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1
32			**Windows**																					
33	1 Frost		Replace/Install New Windows - TARGET 10/1																					
34	2 Frost		Replace/Install New Windows - TARGET 10/1																					
35																								
36			**Masonry**																					
37	1 Frost		Repoint & Waterproof Fdtn Interior - TBD																					
38	2 Frost		Repoint & Waterproof Fdtn Interior - TBD																					
39																								
40			**Underground Plumbing/ Sprinkler/ Water/ Perimeter Drain**																					
41	1 Frost		Start																					
42	2 Frost		Start																					
43																								
44																								
45																								
46			***1791 Mass Ave - Bldg A***																					
47																								
###																								
###			**Demolition**																					
###	1791		Exterior Addition - COMPLETE																					
###	1791		Interior Main building - COMPLETE																					
###																								
###			**Excavation**																					
###	1791		Excavate and Prep for Footings (3-4 weeks)																					
###																								
###			**Foundations**																					
###	1791		Footing & Foundations - TARGET 9/9																					
###																								
###			**1791 Relocation**																					
###	1791		Lift 1791 & Prep for Relocation																					
###	1791		Relocate House - TARGET 9/9																					
###	1791		Set House - TARGET 9/30																					
###																								
###																								
###																								
###			***1789 Mass Ave - Bldg B***																					
###																								
###			**Excavation**																					
###	1789		Excavate and Prep for Footings - TARGET 9/9																					
###																								
###			**Foundations**																					
###	1789		Footing & Foundations - TARGET 9/23																					
###																								
###			**Steel**																					
###	1789		TBD - TARGET 10/21																					
###																								
###																								
###			***Sitework***																					

Line	Bldg #	Units	Item/Task	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun	M	T	W	Th	F	Sat	Sun
			DATE ======>	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1
###																								
###			**Silt Fence**																					
###			Rear Yard - COMPLETE																					
###																								
###			**Site Clearing**																					
###			Clear Asphalt & Install Silt Fence for Piles																					
			Clear Remaining Asphalt - TARGET 8/19																					
###																								
###			**Temp Entrance**																					
###			Install new construction entrance - TARGET 8/26																					
###																								
###			**TES System**																					
###			Drive Piles for TES System - COMPLETE																					
###																								
###			**Tree Removal**																					
###			Added Tree(s) at 1 Frost - TBD																					
###																								
###																								
###																								
###																								
###																								
###		.	**Note: Schedule Subject to Change**																					
###																								
###																								
###																								
###																								