NSW GOVERNMENT

Resources Regulator

ARR0001834

MINERAL HILL MINE ANNUAL REHABILITATION REPORT

Friday 1 August 2025 to Friday 31 July 2026

Summary table

Detail	
Mine	Mineral Hill Mine
Reference	ARR0001834
Annual report period commencement date	Friday 1 August 2025
Annual report period end date	Friday 31 July 2026
Forward program	FWP0001710
Mining leases	ML 1695 (1992), ML 1712 (1992), ML 1778 (1992), ML 332 (1973), ML 333 (1973), ML 334 (1973), ML 335 (1973), ML 336 (1973), ML 337 (1973), ML 338 (1973), ML 339 (1973), ML 340 (1973), ML 5240 (1906), ML 5267 (1906), ML 5278 (1906), ML 5499 (1906), ML 5621 (1906), ML 5632 (1906), ML 6329 (1906), ML 6365 (1906)
Lease holder(s)	Mineral Hill Pty Ltd
Contact	Melanie Ann McCarthy
Date of submission	Wednesday 30 September 2026

Document URL	
Security reminder: Please exercise caution before opening external links. If a link appears suspicious, avoid clicking it and report it to the Resources Regulator.	

Important

The department may make the information in your program and any supporting information available for inspection by members of the public, including by publication on its website or by displaying the information at any of its offices. If you consider any part of your program to be confidential, please communicate this to the department via the message function on this submission within the Resources Regulator Portal.

Mine Details

Project description

Mineral Hill Mine (Mineral Hill) is operated by Kingston Resources Pty Ltd (Kingston). Mineral Hill is located approximately 60km to the north of Condobolin, in the Lachlan Local Government Area (LGA) of New South Wales (NSW). Mineral Hill is currently approved to operate to extract and process gold. The site is composed of a processing plant area, run-of-mine (ROM) pad, Tailings Storage Facilities (TSF) 1 and 2, waste rock emplacement, and two open cut pits, the Pearse Open Cut and Eastern Pit. Mining at the Pearse South open pit was suspended on 1 June 2026 when progressive tension cracking caused the pit's only access ramp to slump and become unsafe. The instability was attributed to geological structures and rainfall. Kingston subsequently applied to suspend operations for a period of three years.

Life of mine

6 years

Current development consents, leases and licences

Development consents granted under the *Environmental Planning and Assessment Act 1979*

DA2011/18

Authorisations covering the mining area granted under the *Mining Act 1992*

ML 1695 (1992), ML 1712 (1992), ML 1778 (1992), ML 332 (1973), ML 333 (1973), ML 334 (1973), ML 335 (1973), ML 336 (1973), ML 337 (1973), ML 338 (1973), ML 339 (1973), ML 340 (1973), ML 5240 (1906), ML 5267 (1906), ML 5278 (1906), ML 5499 (1906), ML 5621 (1906), ML 5632 (1906), ML 6329 (1906), ML 6365 (1906)

Any other approvals, licences, or authorities issued by government agencies that are relevant to the progress of mining operation and rehabilitation activities

General Water Licences: WAL29058 and 80BL239088 Environment Protection Licence (EPL): EPL 3151

Summary of the scope and/or purpose of the new applications or modifications to existing approvals (if applicable)

Nil

Changes to land ownership and land use

No changes to land ownership or land use have occurred during the Annual Rehabilitation Report period.

Surface disturbance and rehabilitation activities during the reporting period

Surface disturbance and rehabilitation activities that were conducted and an analysis of the progress against the rehabilitation schedule

Installation of a 3.5 m diameter ventilation shaft within an existing water management area. There was no specific rehabilitation at the site during the Annual Rehabilitation Report period.

Rehabilitation planning activities that were conducted, including any specialist studies

Commissioned studies regarding alternative locations for the Tailings storage facilities, and possible use of existing Tailings storage facilities TSF 1 and TSF 2. Engagement of specialist Environmental consultant to assist in ensuring rehabilitation activities and mine operations are meeting requirements.

Overview of subsidence repair and/or remediation works undertaken

No subsidence repair or remediation occurred at Mineral Hill in the reporting period. There has been no recorded subsidence at Mineral Hill.

Overview of rehabilitation management and maintenance activities

Mineral Hill has limited opportunities to address the ecosystem and land use development phase of rehabilitation because limited rehabilitation activities have occurred on the site (apart from some small stabilisation of exploration sites). Weed management and feral animal control are ongoing management measures at the site. Fencing was completed around the soil stockpile areas. At the time of submission, a former seed trial site was identified and will be investigated in the coming year.

Details of any rehabilitation actions taken as required by any letters, notices or directions issued by government agencies, including the

Resources Regulator

Nil.

Details of any rehabilitation areas that have achieved the final land use

No areas were relinquished during the Annual Rehabilitation Report period.

Key production milestones

MATERIAL	UNIT	FWP0001710 YEAR1	THIS REPORT
Stripped topsoil (if applicable)	(m^3)	4,000	0
Rock/overburden	(m^3)	1,100,000	1,491,876
Ore	(Mt)	0.3	0.22
Reject material[1]	(Mt)	0.35	0.23
Product	(Mt)	0.02	0.01

[1]This includes coarse rejects, tailings and any other wastes resulting from beneficiation.

Disturbance and rehabilitation statistics

Current disturbance and rehabilitation progression

	ELEMENT	UNIT	THIS REPORT
A1	Total disturbance footprint - surface disturbance	(ha)	149.07
B	Total active disturbance	(ha)	149.07
C	Rehabilitation - land preparation	(ha)	0
D	Ecosystem and land use establishment	(ha)	0
E	Ecosystem and land use development	(ha)	0
F	Rehabilitation completion	(ha)	0

Rehabilitation key performance indicators (KPIs)

	ELEMENT	UNIT	THIS REPORT
G	New disturbance area	(ha)	0
H	New rehabilitation commenced during annual reporting period	(ha)	0
I	Established rehabilitation	(ha)	0
J	Annual rehabilitation to disturbance ratio	%	
K	Rehabilitated land to total mine footprint	%	0

Progressive achievement of established rehabilitation

	ELEMENT	UNIT	THIS REPORT
L	Established rehabilitation for agricultural final land uses	%	0
M	Established rehabilitation for native ecosystem final land uses	%	0
N	Established rehabilitation for other/non-vegetated final land uses	%	0

Variation to the rehabilitation schedule

Identify the components of the most recent forward program that were not achieved

There were no components of the most recent forward program that were not achieved.

Key factors that delayed progressive rehabilitation

Tailings material from TSF1 was removed in the Annual Rehabilitation Report period and placed in TSF2 as lining material. Mineral Hill have not commenced substantial rehabilitation activities due to the stage of the project.

Outline actions that will be included in the forward program and carried out to minimise disturbance and undertake progressive rehabilitation as far as reasonably practical

Rehabilitation and disturbance at Mineral Hill will be carried out in accordance with the Rehabilitation Management Plan and Forward Programs as far as reasonably practical.

Rehabilitation monitoring and research findings

Rehabilitation monitoring

The rehabilitation monitoring carried out in the annual reporting period

Rehabilitation trials comparing interventions on fenced off stockpile areas were progressed through the reporting period. There are no previous rehabilitated areas to monitor at Mineral Hill. General environmental monitoring and management measures continue to be undertaken at the site. Rehabilitation monitoring will focus upon determining progress towards achieving the approved Rehabilitation Objectives and Rehabilitation Completion Criteria.

Status of performance against rehabilitation objectives and rehabilitation completion criteria

The monitoring program that has been implemented

Mineral Hill has not commenced substantial rehabilitation activities due to the stage of the project.

Are all rehabilitation areas in Landform Establishment phase or higher represented in the monitoring program to assess performance against the rehabilitation objectives and approved or, if not yet approved rehabilitation completion criteria and final landform and rehabilitation plan?

Yes

Year rehabilitation areas will be included as part of the monitoring program

An appraisal of whether rehabilitation is moving towards achieving the proposed rehabilitation objectives, approved or, if not yet approved, rehabilitation completion criteria and final landform and rehabilitation plan as soon as reasonably practicable.

Mineral Hill continue to investigate feasible options for the rehabilitation of the tailings storage facilities.

Appraisal description

Rehabilitation is moving towards achieving the final land use as soon as reasonably practicable.

Rehabilitation monitoring program findings

Nil

Performance issues and their causes including identification of any knowledge gaps that must be addressed

Nil

Outcomes of rehabilitation research and trials

RRT NUMBER	PROJECT/TRIAL NAME	OBJECTIVE OF TRIAL/PROJECT	METHODOLOGY	EXPECTED DATE OF COMPLETION	STATUS	ON TRACK?
RRT0001109	**Treatment Plan 11**	The objective of this project is to develop a tailings and WRE capping strategy. The Strategy will for the basis for a plan and set the appropriate processes and expectations.	The study will be undertaken by a suitably qualified specialist consultant	31 Dec 2024	Complete	Yes
RRT0001110	**Soil Stockpile Quantities**	Establish the soil stockpile locations and quantities for rehabilitation planning.	Soils and material (including capping material and topsoil) will be surveyed and a mass balance to be conducted. Includes creation of a database for topsoil stockpiles and fill material (volume, quality).	30 Dec 2026	Ongoing	Yes
RRT0001156	**Conceptual closure plan**	Develop a Conceptual Mine Closure Plan in the future and prior to closure. The Conceptual Mine Closure Plan will assess hazards associated with retained infrastructure, hazardous material on site, and	Study	31 Dec 2028	Ongoing	Yes
RRT0001132	**TSF 1 Options assessment**	TSF1 options assessment to determine whether it will be repurposed into another TSF or it will be capped and rehabilitated	Study	31 Dec 2028	Ongoing	Yes
RRT0001003	**Treatment Plan 12**	Mineral Hill will undertake trials on material	These trials will aim to determine the	31 Dec 2027	Ongoing	Yes

from soil stockpiles and growth media stored on site.

preferred methodology for practices and methodologies for future rehabilitation phases, including when active mining at a location cease, landform design is implemented, and growth media can be spread. The rehabilitation trials would be undertaken under the direction of a suitably qualified specialist consultant.

Outcomes of completed trials and research

N/A

Attachment 1 - Reporting Definitions

REPORTING CATEGORY		DEFINITION
A1	**Total disturbance footprint - surface disturbance**	All areas within a mining lease that either have at some point in time or continue to pose a rehabilitation liability due to surface disturbance activities. The total disturbance footprint is the sum of the total active disturbance, decommissioning, landform establishment, growth medium development, ecosystem and land use establishment, ecosystem and land use development and rehabilitation completion (see definitions below). Underground mining operations should not include the footprint of underground mining areas/subsidence management areas in the total disturbance footprint.
A2	**Underground Mining Area**	Underground mining operations areas/subsidence management areas.
B	**Total active disturbance**	Includes on-lease exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste rock emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped) and temporary stabilised areas (e.g. areas sown with temporary cover crops for dust mitigation and temporary rehabilitation).
C	**Rehabilitation - land preparation**	Includes the sum of all disturbed land within a mining lease that have commenced any, or all, of

REPORTING CATEGORY		DEFINITION
		the following phases of rehabilitation - decommissioning, landform establishment and growth medium development. Refer to the glossary of terms in this document for the definition of these phases of rehabilitation.
D	**Ecosystem and land use establishment**	Includes the area which has been seeded/planted with the target vegetation species for the intended final land use. However, vegetation has not matured to a stage where it can be demonstrated that it will be sustainable for the long term and or require only a maintenance regime consistent with target reference/analogue sites. Typically, rehabilitation areas would be in this phase for at least two years (and usually more) before rehabilitation can be classified as being in the ecosystem and land use development phase. This phase does not apply to infrastructure areas that are being retained as part of final land use for the site.
E	**Ecosystem and Land Use Development**	Rehabilitation has matured to a level where target revegetation outcomes are on a trajectory towards meeting the final rehabilitation objectives and rehabilitation completion criteria (as verified by monitoring). This phase includes infrastructure areas that are to be retained for an approved post mining land use, following completion of all necessary measures to render the infrastructure fit for this purpose (for example structural integrity).

REPORTING CATEGORY		DEFINITION
F	**Rehabilitation Completion**	The Resources Regulator has determined in writing that the mining area has achieved the approved rehabilitation objectives and approved rehabilitation completion criteria and final landform and rehabilitation plan following the submission of Form: *Rehabilitation completion and/or review of rehabilitation cost estimate and/or notification of mine or petroleum site closure.*
G	**New active disturbance area**	The area of any new active disturbance that has been created during the annual reporting period (definition A1 in Table 5).
H	**New rehabilitation commenced during annual reporting period**	The sum of any new rehabilitation commenced in the annual reporting period. These areas may be in the rehabilitation land preparation phase or the ecosystem & land use establishment phase (definitions C and D in Table 5).
I	**Established rehabilitation (hectares)**	The total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5).
J	**Annual rehabilitation to disturbance ratio**	The rehabilitation to disturbance ratio (H/G) indicates how many hectares of new rehabilitation are undertaken for each hectare of land disturbed during the year. A ratio of 1/1 indicates that the area of new rehabilitation and disturbance in that year are the same.
K	**% Rehabilitated land to total mine footprint**	The proportion of the total mine footprint (area of land that has been disturbed by past or present surface disturbance activities) that has established rehabilitation (I/A1 x 100). For open cut mining, the proportion of the total mine footprint verified to be "established rehabilitation" should substantially increase as an operation progresses towards mine closure.

REPORTING CATEGORY		DEFINITION
L	**Established rehabilitation for agricultural final land uses (hectares)**	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5) that have been returned to an agricultural final land use.
M	**Established rehabilitation for native ecosystem final land uses (hectares)**	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or rehabilitation completion phase (definitions E & F in Table 5) that have been returned to native ecosystem final land use.
N	**Established rehabilitation for other/non-vegetated final land uses (hectares)**	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5) that have been returned to other/non-vegetated final land use.

Attachment 2 - Definitions

WORD	DEFINITION
Active	In the context of rehabilitation, land associated with mining domains is considered 'active' for the period following disturbance until the commencement of rehabilitation.
Active mining phase of rehabilitation	In the context of rehabilitation, the active mining phase of rehabilitation constitutes the rehabilitation activities undertaken during mining operations such as salvaging and managing soil resources, salvaging habitat resources, and native seed collection. This phase also includes management actions taken during operations to manage risks to rehabilitation and enhance rehabilitation outcomes such as selective handling of waste rock and management of tailings emplacements.
Analogue site	In the context of rehabilitation, an analogue site is a 'reference site' that represents an example of the defining characteristics (such as vegetation composition and structure or agricultural productivity) of the final land use. Characteristics of analogue sites can be assessed to develop the rehabilitation objectives and completion criteria for final land use domains.
Annual rehabilitation report and forward program	As described in the Mining Regulation 2016.
Annual reporting period	As defined in the Mining Regulation 2016.
Closure	A whole-of-mine-life process, which typically culminates in the relinquishment of the mining lease. It includes decommissioning and rehabilitation to achieve the approved final land use(s).

WORD	DEFINITION
Decommissioning	The process of removing mining infrastructure and removing contaminants and hazardous materials.
Decommissioning Phase of Rehabilitation	Activities associated with the removal of mining infrastructure and removal and/or remediation of contaminants and hazardous materials. In the context of the rehabilitation management plan this phase of rehabilitation may also include studies and assessments associated with decommissioning and demolition of infrastructure or works carried out to make safe or 'fit for purpose' built infrastructure to be retained for future use(s) following lease relinquishment.
Department	Department of Primary Industries and Regional Development.
Disturbance	See Surface Disturbance.
Disturbance area	An area that has been disturbed and that requires rehabilitation. This may include areas such as on-licence exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped), and areas requiring rehabilitation that are temporarily stabilised (i.e. managed to minimise dust generation and/or erosion).
Domain	An area (or areas) of the land that has been disturbed by mining and has a specific operational use (mining domain) or specific final land use (final land use domain). Land within a domain typically has similar geochemical and/or geophysical characteristics and therefore requires specific rehabilitation

WORD	DEFINITION
	activities to achieve the associated final land use.
Ecosystem and Land Use Development	This phase of rehabilitation consists of the activities to manage maturing rehabilitation areas on a trajectory to achieving the approved rehabilitation objectives and completion criteria. For vegetated land uses this phase may include processes to develop characteristics of functional self-sustaining ecosystems, such as nutrient recycling, vegetation flowering and reproduction, and increasing habitat complexity, and development of a productive, self-sustaining soil profile. This phase of rehabilitation may include specific vegetation management strategies and maintenance such as tree thinning, supplementary plantings and weed management.
Ecosystem and Land Use Establishment	This phase of rehabilitation consists of the processes to establish the approved final land use following construction of the final landform. For vegetated land uses this rehabilitation phase includes establishing the desired vegetation community and implementing land management activities such as weed control. This phase of rehabilitation may also include habitat augmentation such as installation of nest boxes.
Exploration	Has the same meaning as that term under the State Environmental Planning Policy (Mining, Petroleum Production and Extractive Industries) 2007.
Final landform and rehabilitation plan	As defined in the Mining Regulation 2016.

WORD	DEFINITION
Final land use	As defined in the Mining Regulation 2016.
Form and way	Means the form and way approved by the Secretary. Approved form and way documents are available on the department's website.
Growth Medium Development	This phase of rehabilitation consists of activities required to establish the physical, chemical and biological components of the substrate required to establish the desired vegetation community (including short lived pioneer species). This phase may include spreading the prepared landform with topsoil and/or subsoil and/or soil substitutes, applying soil ameliorants to enhance the physical, chemical and biological characteristics of the growth media, and actions to minimise loss of growth media due to erosion.
Habitat	Has the same meaning as that term under the Biodiversity Conservation Act 2016 and the Fisheries Management Act 1994 (as relevant).
Indicator	An attribute of the biophysical environment (e.g. pH, topsoil depth, biomass) that can be used to approximate the progression of a biophysical process. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion (i.e. defined end point). It may be aligned to an established protocol and used to evaluate changes in a system.
Land	As defined in the Mining Act 1992.

WORD	DEFINITION
Landform Establishment	This phase of rehabilitation consists of the processes and activities required to construct the final landform. In addition to profiling the surface of rehabilitation areas to the approved final landform profile this phase may include works to construct surface water drainage features, encapsulate problematic materials such as tailings, and prepare a substrate with the desired physical and chemical characteristics (e.g. rock raking or ameliorating sodic materials).
Large mine	As defined in the Mining Regulation 2016.
Lease holder	The holder of a mining lease.
Life of mine	The timeframe of how long a mine is approved to mine, from commencement to closure.
Mine rehabilitation portal	Means the Resources Regulator's online portal that lease holders must use (via a registered account) to: ▪ upload rehabilitation geographical information system (GIS) spatial data ▪ develop rehabilitation GIS spatial data (using online tracing functions) ▪ generate rehabilitation plans and rehabilitation statistics using the map viewer and Rehabilitation Key Performance Indicator functionalities. Data submitted to the mine rehabilitation portal is collated in a centralised geodatabase for use by

WORD	DEFINITION
	the Resources Regulator to regulate rehabilitation performance of lease holders.
Mining area	As defined in the Mining Act 1992.
Mining domain	A land management unit with a discrete operational function (e.g. overburden emplacement), and therefore similar geophysical characteristics, that will require specific rehabilitation treatments to achieve the final land use(s).
Mining land	As defined in the Mining Act 1992.
Native vegetation	Has the same meaning as that term under section 60B of the Local Land Services Act 2013.
Overburden	Material overlying coal or a mineral deposit.
Performance indicator	An attribute of the biophysical environment (for example pH, slope, topsoil depth, biomass) that can be used to demonstrate achievement of a rehabilitation objective. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion, that is, a defined end point. It may be aligned to an established protocol and used to evaluate changes in a system.
Phases of rehabilitation	The stages and sequences of actions required to rehabilitate disturbed land to achieve the final land use. The phases of rehabilitation are:

WORD	DEFINITION
	▪ active mining ▪ decommissioning ▪ landform Establishment ▪ growth medium development ▪ landform Establishment ▪ ecosystem and land use establishment ▪ ecosystem and land use development
Progressive rehabilitation	The progress of rehabilitation towards achieving the approved rehabilitation completion criteria. This may be described in terms of domains, phases, performance indicators and rehabilitation completion criteria.
Rehabilitation Completion	The final phase of rehabilitation when a rehabilitation area has achieved the approved rehabilitation objectives and rehabilitation completion criteria for the final land use. Rehabilitation areas may be classified as complete when the Resources Regulator has determined in writing that the relevant rehabilitation obligations have been fulfilled following submission of *Form ESF2 Rehabilitation completion and/or review of rehabilitation cost estimate application* by the lease holder.
Rehabilitation Completion criteria	As defined in the Mining Regulation 2016.
Rehabilitation cost estimate	As defined in the Mining Regulation 2016.

WORD	DEFINITION
Rehabilitation management plan	As defined in the Mining Regulation 2016.
Rehabilitation objectives	As defined in the Mining Regulation 2016.
Rehabilitation risk assessment	As defined in the Mining Regulation 2016.
Rehabilitation schedule	The defined timeframes for progressive rehabilitation set out in the forward program.
Relevant stakeholders	Means any persons or bodies who may be affected by the mining operations, including rehabilitation, carried out on the lease land, and includes: ▪ the relevant development consent authority ▪ the local council ▪ the relevant landholder(s) ▪ community consultative committee (if required under the development consent) or equivalent consultative group ▪ affected land holder(s) ▪ government agencies relevant to the final land use ▪ affected infrastructure authorities (electricity, telecommunications, water, pipeline, road, rail authorities) ▪ local Aboriginal communities, and ▪ any other person or body determined by the Minister to be a relevant stakeholder in relation to

WORD	DEFINITION
	a mining lease.
Risk	The effect of uncertainty on objectives. It is measured in terms of consequences and likelihood (AS/NZS ISO 31000:2009).
Secretary	The Secretary of the department.
Security deposit	An amount that a mining lease holder is required to provide and maintain under a mining lease condition, to secure funding for the fulfilment of obligations under the lease (including obligations that may arise in the future).
Surface disturbance	Includes activities that disturb the surface of the mining area, including mining operations, ancillary mining activities and exploration.
Tailings	A combination of the fine-grained solid material remaining after the recoverable metals and minerals have been extracted from the mined ore, and any process water[2].
Waste	Has the same meaning as that term under the *Protection of the Environment Operations Act 1997*.

[2]Commonwealth of Australia (DITR), 2007. Tailings Management.

Attachment 3 - Rehabilitation Complaints

DATE	COMPLAINANT	COMPLAINT DETAILS	RESPONSE DETAILS	STATUS OF RESPONSE	DATE RESPONSE COMPLETED (IF APPLICABLE)

Attachment 4 - Stakeholder consultation

DATE	STAKEHOLDER	CONSULTATION ACTIVITIES AND FORMS	MATTERS SUBJECT TO CONSULTATION	ACTIONS TAKEN
28 May 2024	Resources Regulator	Planned Inspection Program (PIP) Site Inspection	Inspection to assess the progress of rehabilitation to ensure it is happening as soon as reasonably practicable.	Not applicable
30 Oct 2024	Resources regulator	Email and letter	Further Information Required for the RCE	Ongoing consultation. Site is currently addressing issues.
15 Jul 2022	DPE	RMP Document	A copy of the RMP was submitted to this department for comment.	To be reviewed and updated, if necessary, should comments be received.
18 Feb 2024	Landholder of Stella Downs	Land Access Agreement	Land Access Agreement established to cover the Pearse North Pit and historical disturbance from the Pearse pit and waste dump.	MH to pay compensation on provision of invoice by landholder
1 Mar 2026	Adjacent Landholders	Consultation including phone calls, personal visits and emails to landholders about mining and exploration operations on their land	Mine operations	following up on information requested if any.

4 Mar 2026	Consultant report	Consultant review of environmental management of site, which ultimately may affect final rehabilitation of site	Relevant issues raised and in process of addressing	Actions in corrective action sytem
15 Mar 2024	Landholder to the south of site	On going meetings	Ongoing meetings with the Landholder to maintain good relations.	continue to maintain good relationship
15 Jul 2024	communityconsultation	outreach	Ongoing community outreach through charitable donations.	Fully funded breakfast programme for Condobolin High Condo Junior Rugby League sponsorship Condobolin Campdraft Sponsorship Condobolin Show society Sponsorship
15 Jul 2022	OEH	RMP Document	A copy of the RMP was submitted to this department for comment.	To be reviewed and updated, if necessary, should comments be received.
15 Jul 2022	EPA	RMP Document	A copy of the RMP was submitted to this department for comment.	To be reviewed and updated, if necessary, should comments be received.
28 May 2024	EL1999	Rehab meeting	Cleanup on the Oaks following exploration drilling activities.	Commence Oaks rehabilitation
15 Jul 2022	Resources Regulator (RR)	Online RMP Portal Submission	Final Landform communication with RR	Amend Final Landform as required

31 Jul 2025	Resources regulator	Email	RCE0002249 outcome and next steps | ML 336 (1973) - MINERAL HILL PTY LTD	The site is currently addressing the issues discussed

Attachment 5 - Plans

Plan 1A attachment not provided.

Plan 1B attachment not provided.